

ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF DECEMBER-2015

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil type transformers with dry type transformers in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s. New Delhi Traders	13,24,800/-	19.04.13 Extended upto 19.02 .16	83.33%	1. 20 Nos. transformers replaced by firm (19 Dry type+ 1No. Oil type) 2. Shut down at ESS DCM Building, & ESS 31 Prithviraj Road were not allowed by consumer. 3. Dry type transformers carted at the following ESS for replacement:- 2)DCM-1 No. 3)31,Prithviraj Road-1 No.
2.	C-I	Replacement of oil filled transformer with dry type transformer in north of Rajpath & (Phase-IV) in NDMC Area. SH: Providing & Fixing of 3 Element Auxiliary Relay VAA-33 24/30 Volts DC HT Panel for Protection of Transformer & connection of Transformer & Connection of HT Panel & Transformer	25.01.11	M/s. Ambee Engineers	6,76,744/-	24.01.12 Extended upto 24.02.16	90.19%	1. Shut down at ESS DCM Building, & ESS 31 Prithviraj Road not allowed by consumer.
3.	C-I	Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV).	20.10.11	M/s. Control Wel Switchgears	1,32,86,000/-	Extended upto 21.07.2015	78%	Shut down not provided by consumer at ESS 31, Prithvi Raj Road.
4.	C-II	Cartage, Installation, Testing and commissioning of 4 Nos. SBB, VCB	13/11/15	M/s Laxami Electromech	3,51,640/-	11.01.16	90%	Work in progress

		HT panels including associated work for providing HT connection at 5 Maan Songh Road.		(P).Ltd.				
5.	C-II	Cartage, Installation, Testing and commissioning of 5 Nos. SBB, VCB HT panels including associated work in NDMC metering room at ASI,24 Tilak Marg, New Delhi.	18.11.15	M/s India care	3,73,440/-	26.01.16	80%	Work in progress
6.	C-II	Hiring of vehicle in C-II(E) Division, Vidyut Bhawan	12.15	M/s Vijay Kant Mehra	1,15,965/-	28.03.16	-	Work in progress
7.	C-II	CITC of HT panel, P/F of battery charger unit, providing earthing system and dismantling of existing switching board at Supreme Court.	11.12.2015	M/S Naha Electrical Co.	7,29,530/-	20.02.16	80%	Work in progress.
8.	C-II	CITC of 07 Nos. SBB, VCB type HT panles at E//S/S Dalhousie Road,	16/11/2015	M/s A.B. Enterprise	7,18,220/-	16.02.16	80%	Work in progress.
9.	C-VI	Supply installation, Testing and commissioning of capacitor banks at various NDMC Sub-station.	14.12.10	M/s Energy capacitors (P) Ltd.	69,89,745/-	30.06.15	87%	13 Nos. Capacitor bank out of 15 nos. have been commissioned at Raisina Road, Raja Bazar, Keventor Dairy, Sanjay Gandhi camp, Trauma Centre Netaji Nagar
10.	Prot.	Annual maintenance contract for 2 nos. SEBA-KMT German make (Model Centrix system) HT CFL locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years	13.01.15	M/s. PCI Ltd.	12,85,200/-	12.01.18 (Three Year)	33%	Annual Maintenance contract of cable fault locating van
11.	Prot.	CAMC of Motorola make wireless sets with allied accessories	27.03.15	M/s Sri Rama Telecomm. & Pvt . Ltd.	1,18,940/-	07.04.16 (One Year)	72%	Annual Maintenance contract of cable fault locating van

12.	Prot.	AMC for 2 Nos."Hagnuk" German make HTCFL equipment mounted on DL-IL-E-1245 and 4734	18.05.15	M/s. PCI Ltd.	13,19,700/-	17.05.2015 (Three year)	21%	Annual Maintenance contract of cable fault locating van
-----	-------	---	----------	---------------	-------------	----------------------------	-----	---

[Signature]
22-1-16

CE(E-II)

[Signature]
20/01/2016

EE(T-II)

[Signature]
20/1/16

H.A (T-II)