


ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI


SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF NOVEMBER-2015


S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil type transformers with dry type transformers in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s. New Delhi Traders	13,24,800/-	19.04.13 Extended upto 19.02 .16	75%	1. 18 Nos. transformers replaced by firm (17 Dry type+ 1No. Oil type) 2. Shut down at ESS DCM Building, ESS Gopal Dass & ESS 31 Prithviraj Road were not allowed by consumer. 3. Dry type transformers carted at the following ESS for replacement:- 1)Gopal Das Bhawan-4 Nos. 2)DCM-1 No. 3)31,Prithviraj Road-1 No.
2.	C-I	Replacement of oil filled transformer with dry type transformer in north of Rajpath & (Phase-IV) in NDMC Area. SH: Providing & Fixing of 3 Element Auxiliary Relay VAA-33 24/30 Volts DC HT Panel for Protection of Transformer & connection of Transformer & Connection of HT Panel & Transformer	25.01.11	M/s. Ambee Engineers	6,76,744/-	24.01.12 Extended upto 24.02.16	90.19%	1. Shut down at ESS DCM Building, ESS Gopal Dass building & ESS 31 Prithviraj Road not allowed by consumer.
3.	C-I	Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV).	20.10.11	M/s. Control Wel Switchgears	1,32,86,000/-	Extended upto 21.07.2015	78%	Shut down not provided by consumer at ESS 31, Prithvi Raj Road.

4.	C-II	Cartage, Installation, Testing and commissioning of 4 Nos. SBB, VCB HT panels including associated work for providing HT connection at 5 Maan Songh Road.	13/11/15	M/s Laxami Electromech (P).Ltd.	3,51,640/-	11.01.16	20%	Work in progress panel have been installed at 5 Mann Singh Road.
5.	C-II	Cartage, Installation, Testing and commissioning of 5 Nos. SBB, VCB HT panels including associated work in NDMC metering room at ASI,24 Tilak Marg, New Delhi.	18.11.15	M/s India care	3,73,440/-	26.01.16	20%	Work in progress panel have been installed
6.	C-VI	Supply installation, Testing and commissioning of capacitor banks at various NDMC Sub-station.	14.12.10	M/s Energy capacitors (P) Ltd.	69,89,745/-	30.06.15	87%	13 Nos. Capacitor bank out of 15 nos. have been commissioned at Raisina Road, Raja Bazar, Keventor Dairy, Sanjay Gandhi camp, Trauma Centre Netaji Nagar
7.	Prot.	Annual maintenance contract for 2 nos. SEBA-KMT German make (Model Centrix system) HT CFL locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years	13.01.15	M/s. PCI Ltd.	12,85,200/-	12.01.18 (Three Year)	30%	Annual Maintenance contract of cable fault locating van (yearly progress)
8.	Prot.	CAMC of Motorola make wireless sets with allied accessories	27.03.15	M/s Sri Rama Telecomm. & Pvt . Ltd.	1,18,940/-	07.04.16 (One Year)	64%	Work in progress
9.	Prot.	AMC for 2 Nos."Hagnuk" German make HTCFL equipment mounted on DL-IL-E-1245 and 4734	18.05.15	M/s. PCI Ltd.	13,19,700/-	17.05.2015 (Three year)	18%	Annual Maintenance contract of cable fault locating van
10.	M/S	Augmentation,work SH: Providing and fixing Aluminum Bus Trunking 2500 Amp. for 03 Nos. Transformers at S/S I-Block Sarojini Nagar.	05.10.15	M/s Control Wel Switchgear	12,16,500/-	03.12.15	80%	Work in progress

11.	M/S	Augmentation of Transformer capacity at S/S Krishan Menon Lane. Sub-Head: Dismantling, Cartage, Installation, Testing & Commissioning of Transformer at S/S Krishan Menon Lane.	06.11.15	M/s NEW Hi-Tec	7,32,906/-	05.12.15	80%	Work in progress
-----	-----	---	----------	----------------	------------	----------	-----	------------------


CE(E-II)


EE(T-II)


H.A (T-II)