

**ELECTRICITY DEPARTMENT-II  
PALIKA KENDRA, NEW DELHI**

**SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF JUNE-2015**

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-1	Replacement of oil type transformers with dry type transformers in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s. New Delhi Traders	13,24,800/-	19.04.13 Extended upto 19.10.15	70.85%	1. 17 Nos. transformers replaced by firm (16 Dry type+ 1No. Oil type) 2. Shut down at ESS DCM Building, ESS Gopal Dass & ESS 31 Prithviraj Road were not allowed by consumer 3. Shut down of 1 No. transformer has been provided at ESS New Delhi House in last week of June 2015 by the consumer.

2.	C-1	Replacement of oil filled transformer with dry type transformer in north of Rajpath & (Phase-IV) in NDMC Area. SH: Providing & Fixing of 3 Element Auxiliary Relay VAA-33 24/30 Volts DC HT Panel for Protection of Transformer & connection of Transformer & Connection of HT Panel & Transformer	25.01.11	M/s. Ambee Engineers	6,76,744/-	24.01.12 Extended upto 24.08.15	88%	1. Shut down at ESS DCM Building, ESS Gopal Dass building & ESS 31 Prithviraj Road not allowed by consumer 2. Shut down of 1 No. transformer has been provided at ESS New Delhi House in last week of June 2015 by the consumer.
3.	C-1	Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV).	20.10.11	M/s. Control Wel Switchgears	1,32,86,000/-	Extended upto 21.07.2015	78%	1. Shut down not provided by consumer at ESS 31, Prithvi Raj Road. 2. Shut down of 1 No. transformer has been provided at ESS New Delhi House in last week of June 2015 by the consumer.
4.	Prot.	Annual maintenance contract for 2 nos. SEBA-KMT German make (Model Centrix system) HT CFL locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years	13.01.15	M/s PCI Ltd.	12,85,200/-	12.01.18 (Three Year)	12%	Annual Maintenance contract of cable fault locating van

5.	Prot.	CAMC of Motorola make wireless sets with allied accessories	27.03.15	M/s Sri Rama Telecomm. & Pvt. Ltd.	1,18,940/-	05.04.16 (One Year)	15%	Work in progress
6.	M/S	Installation of additional Transformers at various sub-station in Sarojini Nagar and Kidwai Nagar (West) area. SH: Dismantling, Cartage, Installation, Testing & Commissioning of 2x1000 KVA Transformers at S/S Kidwai Nagar West	21.05.15	M/s Neha Electrical Co.	16,82,675/-	05.07.15	20%	Work in progress

*AS*  
13/7/15  
CE(E-ID)

*Cherayal*  
16/07/15  
EE(T-ID)

*16/7/15*  
H. A(T-ID)