

ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF JANUARY-2017

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV)	22.07.10	M/s. Control Wel Switchgears	1,32,86,000/-	Extended upto 31.07.2015	98%	Shut down not provided by consumer at ESS 31, Prithvi Raj Road.
2.	C-I	Replacement of oil type transformer with dry type transformer in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s New Delhi Traders	13,24,800/-	31.07.2016	98%	1. 24Nos. transformers replacement by firm 2. Shut down at ESS 31 Prithviraj Road were not allowed by consumer 3. Dry type transformers carted at the following ESS for replacement . (i) 31, Prithviraj Road-2Nos.
3.	C-I	Enhancement of load in M.P Flats/ Bungalows in North Avenue Area. SH: Cartage, Installation, Repairing, testing & Commissioning of HT/LT Panel . Transformer 1000KVA & earthing.	18.11.16	M/s. Control Wel Switchgears	16,79,800/-	17.01.2017	-	Work in Progress
4.	C-I	C/o Type-I, Staff Housing Complex at Babu Dham, San Martin Marg, Chanakyapuri, New Delhi. SH: Cartage, installation, testing and commissioning of 1500 KVA Oil Type Distribution transformer, HT/LT Panels providing earthing & P/F of bus ducting etc. at proposed ESS Type-I Staff Housing Complex at Babu Dham, Chanakyapuri, New Delhi.	13.12.16	M/s. Pan Electricals Pvt. Ltd.	25,49,580	18.01.17	10%	Work in progress.
5.	C-II	Cartage, Installation, Testing and commissioning of 11KV HT panels and aled work at ESS New C-Block, Delhi High Court, New Delhi.	06.10.16	M/s.Neha Electrical Co.	4,10,205	19.10.16	90%	Work completed except commissioning