


**ELECTRICITY DEPARTMENT-II**  
**PALIKA KENDRA, NEW DELHI**


**SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF AUGUST-2016**

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV)	22.07.10	M/s. Control Wel Switchgears	1,32,86,000/-	Extended upto 21.07.2015	98%	Shut down not provided by consumer at ESS 31, Prithvi Raj Road.
2.	C-I	Replacement of oil type transformer with dry type transformer in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s New Delhi Traders	13,24,800/-	31.07.16	98%	1. 24Nos. transformers replacement by firm 2. Shut down at ESS 31 Prithviraj Road were not allowed by consumer 3. Dry type transformers carted at the following ESS for replacement . (i) 31, Prithviraj Road-2Nos.
3.	C-II	Cartage, Installation, Testing and commissioning of 4 Nos. SBB, VCB HT panels including associated work for providing HT connection at 5 Maan Songh Road.	13.11.15	M/s Laxami Electromech (P).Ltd.	3,51,640/-	11.01.16	90%	Work completed except commissioning
4.	C-II	Cartage, Installation, Testing and commissioning of 5 Nos. SBB, VCB HT panels including associated work in NDMC metering room at ASI,24 Tilak Marg, New Delhi.	18.11.15	M/s India care	3,73,440/-	26.01.16	90%	Cable laying work is pending due to non availability of R/C
5.	C-II	CITC of USS 11 KV/433, 990 KVA, providing earthing with copper plate and cartage installation of big size GS pipe	15.01.16	M/s A.B. Enterprise	4,26,540/-	24.01.16	90%	Work completed except commissioning


		earthing at Hanger No. IV (allotted to Indian Air Force) at safdarjung Airport, New Delhi						
6.	C-II	Laying of HT XLPE cable size 400 sq.mm/3c to provide HT feeder to the proposed 2 X 990 KVA USS at New Delhi	09.03.16	M/S. Vishal Enterprises	12,11,789/-	16.05.16	75%	Road cut is not available due to monsoon season
7.	C-II	Laing of 11 KV HT cable 400mm <sup>2</sup> /3 C from 33KV E/S/S Rajiv Gandhi Bhawan and 33/11KV ESS Aliganj to new proposed ESS at Safdarjung Airport, New Delhi.	31.05.16	M/s J.K Power Enterprises	17,37,530/-	30.07.16	50%	Road cut is not available due to monsoon season
8.	C-II	Laying of HT XLPE cable of size 400 sqmm/3C to provide 2 HT feed to 5 Maan Singh Road, New Delhi.	16.06.16	M/s J.K Power Enterprises	11,20,296/-	14.08.16	-	Road cut permission awaited due to monsoon season.
9.	C-VI	Supply installation, Testing and commissioning of capacitor banks at various NDMC Sub-station.	14.12.10	M/s Energy capacitors (P) Ltd.	69,89,745/-	30.06.15	87%	13 Nos. Capacitor bank out of 15 nos. have been commissioned at Raisina Road, Raja Bazar, Keventor Dairy, Sanjay Gandhi camp, Trauma Centre, Netaji Nagar
10.	Prot.	Annual maintenance contract for 2 nos. SEBA-KMT German make (Model Centrix system) HT CFL locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years	13.01.15	M/s. PCI Ltd.	12,85,200/-	12.01.18 (Three Year)	57%	Annual Maintenance contract of cable fault locating van
11.	Prot.	AMC for 2 Nos. "Hagnuk" German make HTCFL equipment mounted on DL-IL-E-1245 and 4734	18.05.15	M/s. PCI Ltd.	13,19,700/-	17.05.15 (Three year)	45%	Annual Maintenance contract of cable fault locating van



CE(E-II)



EE(T-II)



Sr.Asstt. (T-II)