

ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF JUNE -2014

S. No.	Div. Zone	NAME OF WORK	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil type transformers with dry type transformers in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s. New Delhi Traders	13,24,800/-	19.04.13 Extended upto 19.10.14	62.5%	- 15Nos. transformer replaced by firm (14 Dry type+ 1No. Oil type) - work in progress.
2.	C-I	Cartage, Installation, Testing & Commissioning of Unitized S/S 11KV/433 V, 990KVA-04 Nos. at various sites in NDMC area.	24.05.12	M/s. New Delhi Traders	9,50,400/-	23.11.12 Extended upto 31.05.14	90%	Work completed, payment to be made after ensuring Budget provision.
3.	C-I	Replacement of oil filled transformer with dry type transformer in north of Rajpath & (Phase-IV) in NDMC Area. SH: Providing & Fixing of 3 Element Auxiliary Relay VAA-33 24/30 Volts DC HT Panel for Protection of Transformer & connection of Transformer & Connection of HT Panel & Transformer	25.01.11	M/s. Ambee Engineers	6,76,744/-	24.01.12 Extended upto 24.08.14	82.35%	Work in progress
4.	C-I	Replacement of oil filled transformers with Dry type transformers in North of Rajpath and South of Rajpath (Phase-IV)	22.07.10	M/s. Control Wel Switch gears	1,32,86,000/-	21.07.14	78%	40 Nos. 1000KVA dry Type Transformer installed & commissioned.
5.	C-II	Installation, testing & commissioning of 11 KV/5.04 MVAR, fixed type Capacitor Bank at E/S/S National Archives & Hanuman Road.	11.01.13	M/s. New Hi-tech	6,39,260/-	13.09.13	82%	Provisional extension of time granted by CE(E) w.e.f. 14.03.13
6.	C-II	Replacement of CI Poles with octagonal steel pole at Service Road front & Back side of	07.08.13	M/s. Bajaj Electricals Ltd.	49,79,111/-	06.12.13	50%	Provisional extension of time is

		North Avenue.						granted to firm.
7.	C-II	Cartage , repairing ,servicing, Overhauling, installation, testing and commissioning of 01 No. 11KV HT Panel (OCB) HEL make at E/S/S Peshwa Road, New Delhi.	21.03.14	M/s. New Hi Tech.	1,66,210/-	31.04.14	95%	Work in progress
8.	C-II	Lying of HT XLPE cable 400 sq.mm/3c from E/S/S Mandi House and E/S/S Harish Chand Mathur Lane to propose E/S/S 11 KV Canning Lane.	06.02.14	M/s. Nav Shakti	10,47,015/-	15.04.14	90%	Approval of RC from CE(Civil) for IInd phase is awaited.
10.	C-VI	Supply, installation testing and commissioning of capacitor bank at various NDMC S/S	14.12.10	M/s. Energee Capacitors (P) Ltd	69,89,745/-	31.12.14	87%	13 Nos. capacitor banks out of 15 nos. have been commissioned at Raisina Road, Raja Bazaar, Sanjay Gandhi Camp, Trauma Centre Netaji Nagar and Keventer Dairy.
11.	Prot.	Annual Maintenance contract for servicing & maintenance of “ Hagenuk” German make HT cable fault locating equipment fitted on van No.DL-IL-E-1245 & DL-IL-E-4734	28.03.14	M/s. PCI Ltd	4,97,093/-	31.03.15	24%	Annual Maintenance contract of cable fault locating van

CE(E-II)

EE(T-II)