

PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 400 LAKHS FOR THE MONTH OF SEPTEMBER -2018

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13		14
EE(C-I)	-NIL-													
EE(C-II)	-NIL-													
EE(E) C-VI	<u>Deposit Work</u> Establishing two 33KV ESS at Kidwai Nagar Sub- Station work	Technical register at page No.05, Sr. No.23 on dt.19.08.15 for Rs.15,09,85,298/-	16.02.16	10.06.16	31.07.16	29,59,49,800/-	M/s. JSP Projects Pvt. Ltd.	Council item No.25(B-02) dt 26.04.16	-	33KV GIS boards, 11KV boards, 33KV Power, Transformers 11 KV Station Transformers & LT Boards.	30.05.17	-	80%	33 KV ESS-I has been commissioned & energized on 27.03.2018. Electrical equipment installation work is in progress at ESS-II.
EE(E) C-VI	<u>Deposit Work</u> Establishing two 33KV ESS at Kidwai Nagar(East) SH: Supplying, Laying, Testing & Commissioning of 33KV, 400Sq.mm/3c, XLPE cable for 33KV ESS at Kidwai Nagar(East)	Technical register at page No.05, Sr.No-24 on dt.19.08.15 for Rs. 6,56,86,300/-	16.02.16	14.06.16	31.07.16	10,64,15,850/-	M/s. Universal Cables Ltd.	Council item No-24(B-01) dt.26.04.16	-	33KV HT Cable & its laying, testing & commissioning	30.05.17	-	80%	Three feeders out of total 5 Nos. feeders have been laid. 33 KV Feeder form Vidyit Bahwan to ESS-I has been energized on 27.03.2018. Balance cable laying work stopped due non availability of cable trenches which was provided by M/S NBCC.
EE(E) C-VI	Providing Additional 33/11 KV,16/20MVA Power Transformer at ESS Trauma Centre for release of Electric Load at Safdarjung HospitaE]	Deposit Work (Technically Sanctioned by CEE-II)	13.07.16	08.11.17	18.11.17	7,83,10,501/-	M/s. Capital Electech Pvt. Ltd.	Council item No-05(B-4) dt.20.06.17	-	33KV GIS boards,33KV Power Transformers	16.05.18	-	45%	33 KV cable from (1) DTL 220 KV Trauma Centre to NDMC 33 KV Trauma Centre has been laid. (2) For S/S electrical equipment such as 33 KV GIS,33 KV Power Transformer & 11 KV Board work has been awarded to the form M/s. Capital Electech Pvt. Ltd. 33/11KV,16/20 MVA PTR installed by the firm.