

**ELECTRICITY DEPARTMENT**  
**PALIKA KENDRA, NEW DELHI**

**SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 100 LACS FOR THE MONTH OF DECEMBER -2013.**

<b>S. No.</b>	<b>Div. Zone</b>	<b>NAME OF WORK</b>	<b>Date of Awards</b>	<b>Contracting Agency</b>	<b>Awarded Cost</b>	<b>Target date of completion</b>	<b>% of Physical progress</b>	<b>Remarks</b>
1.	C-I	Replacement of oil type transformer with dry type transformer in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s New Delhi Traders	13,24,800/-	19.04.13 Extended upto 19.04.14	54.16%	13Nos. transformer replaced by firm (12 Dry type+ 1No. Oil type) work in progress.
2.	C-I	Cartage, Installation, Testing & Commissioning of Unitized S/S 11KV/433 V, 990KVA-04 Nos. at various sites in NDMC area.	24.05.12	M/s New Delhi Traders	9,50,400/-	23.11.12 Extended upto 31.05.13	90%	For work of "Redevelopment of Barat Ghar at Netaji Nagar" being no budget provision in R.E/B.E for the year 2012-13 & 2013-14, the case was referred to EE(Spl. Project) by F.A who in turn asked for copy of A/A & E/S from Planning Division which is still awaited.
3.	C-II	Installation, testing & commissioning of 11 KV/5.04 MVAR, fixed type Capacitor Bank at E/S/S National Archives & Hanuman Road.	11.01.13	M/s. New Hi-tech	6,39,260/-	13.09.13	80%	Provisional extension of time granted by CE( E) w.e.f. 14.03.13

4.	C-II	Installation , testing & commissioning of 4 Nos. dry type transformer 1600 KVA, LT panel board (Two Tier) OCB, Providing earthing & bus-ducting at E/S/S 'J' point and Baird Lane	28.05.13	M/s. New Hi-tech	23,44,121/-	27.07.13	80%	Provisional extension time granted CE(E) upto 27.01.2014.
5.	C-II	Laying of LT cable size 400 Sq mm/3.5C from Unitized of CNG station, Udyan Marg to New Feeder Pillar and CNG station, Udyan Marg Meter Board.	29.07.13	M/s Nav Shakti Traders	3,23,296/-	28.09.13	90%	Only completion work is to be done.
6.	C-II	Replacement of CI Poles with octagonal steel pole at Service Road front & Back side of North Avenue.	07.08.13	M/s Bajaj Electricals Ltd.	49,79,111/-	06.12.13	-	Firm has not taken over the site till date.
7.	C-II	Cartage, installation, testing & commissioning of 1600KVA dry type transformer, SITC of Bus trunking 2500 Amp earthing work, battery tripping unit, insulated rubber mat and fire safety material at E/S/S Canning Lane, New Delhi	10.10.13	M/s Neha Electricl Co.	7,74,050/-	12.12.13	90%	Work in progress.
8.	C-II	Cartage,installation,testing & commissioning of HT panel board including providing and fixing MS adopter box, on HT panels for converting the cable entry from bottom to top. Cartage,Installation and testing of big size GS pillars with earthing work and fire safety material at ESS Handloom Complex at Janpath Lane,New Delhi.	19.11.13	M/s Neha Electricl Co.	7,69,650/-	28.02.14	80%	Work in progress.
9.	C-II	Cartage,Installation,Testing & Commissioning of GS pillars, big size in Gole Market,DIZ area,New Delhi	26.11.13	M/s Control Wel Switchgear	4,70,400/-	30.01.14	90%	Tender opened and tender possession work order.
10.	C-II	Laying of HT cable 400 mm <sup>2</sup> /3C XLPE from E/S/S Peshawa Road to U/S/S Mandir Marg opposite Police Staton New Delhi.	18.12.13	M/s India Care	3,08,703/-	28.02.14	50%	R/C sent for permission.
11.	C-II	Laying of XLPE insulated HT Power Cable of size 400sq.mm/3C of 11 KV grade from E/S/S Udyan Marg to E/S/S Staff Quarter (metering room) in residential complex of Lady Harding Medical College.	26.12.13	M/s Nav Shakti Traders	3,25,366/-	03.02.14	75%	Work in progress.

<b>12.</b>	<b>C-VI</b>	Supply, installation testing and commissioning of capacitor bank at various NDMC S/S	14.12.10	M/s Energee Capacitors (P) Ltd	69,89,745/-	13.02.14	80%	All 15 nos. capacitor banks have been received out of which 13 nos. have been installed . 9 Nos. out of 13 Nos. capacitor bank energized at S/S Raisina Road, Sanjay Camp and Keventer Dairy, Netali Nagar. Work held up due to non availability of site at Aliganj, Jor Bagh.
<b>13.</b>	<b>M/S</b>	Repairing of 5 Nos. P.Ts in Nirman Bhawan Zone.	18.12.13	M/s Noor Electrical Corporation	1,78,762/-	28.01.14	-	Work recently awarded.
<b>14.</b>	<b>Prot.</b>	Annual Maintenance contract for servicing & maintenance of “ Hagenuk” German make HT cable fault locating equipment fitted on van No.DL-IL-E-1245 & DL-IL-E-4734	25.03.13	M/s PCI Ltd	3,99,000/-	31.03.14	72%	Work in progress

Sd/-  
CEE-II

Sd/-  
EE(T)