ELECTRICITY DEPARTMENT-II PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF JANUARY-2015

S. No.	Div. Zone	I VAINE UL WULK	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil type transformers with dry type transformers in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s. New Delhi Traders	13,24,800/-	19.04.13 Extended upto 19.04.15	62.5%	- 15Nos. transformer replaced by firm (14 Dry type+ 1No. Oil type)
						24.01.12	82.35%	Shut down at ESS Nehru Memorial & ESS 31,Pritvi Raj is in progress Shut down at
2.	C-I	Replacement of oil filled transformer with dry type transformer in north of Rajpath & (Phase-IV) in NDMC Area. SH: Providing & Fixing of 3 Element Auxiliary Relay VAA-33 24/30 Volts DC HT Panel for Protection of Transformer & connection of Transformer & Connection of	25.01.11	M/s. Ambee Engineers	6,76,744/-	24.01.12 Extended upto 24.02.15	82.3370	ESS Nehru Memorial & ESS 31,Prithvi Raj is in progress
3.	C-I	HT Panel & Transformer Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV).	20.10.11	M/s. Control Wel Switchgears	1,32,86,000/	21.01.15	78%	Shut down at ESS Nehru Memorial & ES 31,Prithvi Raj is

								in Progress
4.	C-II	Cartage, Installation, Testing and Commissioning of HT Panels, P/F of battery charger unit and providing earthing system for release of HT Connection to YMCA,Jai Singh Road, New Delhi.	27.11.14	M/s. A.B. Enterprises	4,64,142/-	04.01.15	80%	Shut down awaited
5.	C-II	Cartage, Installation, Servicing and repairing with Testing and Commissioning of 2 Nos. 1000KVA old oil type transformer with RCC foundation and providing and fixing WTI, OTI relay and 1600 Amp Bus Trucking and permanent Shades made of GI Sheets, Angle and wire Mesh at Cross Riad No, Africa Avenue, Sarojini Nagar, New Delhi.	29.12.14	M/s. A.B Enterprises	14,44,600/-	24.02.15	60%	Work in progress
6.	C-VI	Supply, installation testing and commissioning of capacitor bank at various NDMC S/S	21.12.10	M/s. Energee Capacitors (P) Ltd	69,89,745/-	31.03.15	87%	13 Nos. capacitor banks out of 15 Nos. have been commissioned at Raisina Road, Raja Bazaar, Sanjay Gandhi Camp, Trauma Centre Netaji Nagar and Keventer Dairy.
7.	Prot.	Annual Maintenance contract for servicing &maintenance of "Hagenuk" German make HT cable fault locating equipment fitted on van No.DL-IL-E-1245 & DL-IL-E-4734	28.03.14	M/s. PCI Ltd	4,97,093/-	31.03.15	80%	Annual Maintenance contract of cable fault locating van
8.	M/S	R&M of ESS in M/S Area. SH: Special Repair of H.T/L/T. Panels and Transformer in Nine Nos. ESS in Kidwai Nagar Zone.	19.01.15	M/s. A.B Enterprises	9,99,920/-	15.03.15	-	Work is yet to be started

9.	M/S	Redevelopment of Kidwai Nagar East,	19.01.15	M/s. A.B	3,50,764/-	19.02.15	30%	Work in progress
		New Delhi-23(Deposit work).		Enterprises	-,,	13.02.10	3070	work in progress
		SH: Cartage, Repairing, Installation,						
		Testing and commissioning of H.T Panel						
		and P/F of Fire Fighting/Safety equipments						
		at Temporary ESS at Kidwai Nagar east.						
10.	M/S	Augmentation of 11KV Sub-Station	19.01.15	M/s.Neha	1,75,399/-	19.02.15	60%	Work in progress
		Pandara Park.		Electrical Co.			0070	Work in progress
		SH: Cartage, laying and termination of L.T						
		cable from transformer of L.T Panel I.E.I						
		work and installation of GS Pillar.						
11	M/S	R&M of ESS in M/S Area.	19.01.15	M/s.Neha	2,75,963/-	04.02.15	60%	Material
		SH: Repairing Control Panel and Defective		Electrical Co.	_,,	0 1102.13	0070	Supplied work is
		OCB SSG make DBB H.T Panels at S/S						yet to be done.
		Teaching Block inside the AIIMS Hospital						yet to be done.
		in Kidwai Nagar Zone.						

CE(E-II)

EE(T-II)

H.A.(T-II)