

ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF JANUARY-2016

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil type transformers with dry type transformers in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s. New Delhi Traders	13,24,800/-	19.04.13 Extended upto 19.02.16	87.5%	1. 21 Nos. transformers replaced by firm (20 Dry type+ 1No. Oil type) 2. Shut down at ESS 31 Prithviraj Road were not allowed by consumer. 3. Dry type transformers carted at the following ESS for replacement:- i))31,Prithviraj Road-I No.
2.	C-I	Replacement of oil filled transformer with dry type transformer in north of Rajpath & (Phase-IV) in NDMC Area. SH: Providing & Fixing of 3 Element Auxiliary Relay VAA-33 24/30 Volts DC HT Panel for Protection of Transformer & connection of Transformer & Connection of HT Panel & Transformer	25.01.11	M/s. Ambee Engineers	6,76,744/-	24.01.12 Extended upto 24.02.16	90.19%	1. Shut down at ESS 31 Prithviraj Road not allowed by consumer.
3.	C-I	Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV).	22.07.10	M/s. Control Wel Switchgears	1,32,86,000/-	Extended upto 21.07.2015	78%	Shut down not provided by consumer at ESS 31, Prithvi Raj Road.
4.	C-I	Providing H.T. Connection to propose electric sub-station in respect of	19.11.15	M/s. New Hi-Tech	5,98,250/-	18.03.2016	25%	Work in progress

		Multiplex cum commercial development at Yashwant Place community centre, Chanakyapuri, New Delhi.						
5.	C-I	Providing HT Connection to UNESCO House at 1, San Martin Marg, Chanakyapuri, New Delhi. (SH-Cartage, Installation, Testing & commissioning of HT Panels, Battery tripping unit and earthing at UNESCO House, 1, San Martin Marg, Chanakyapuri, New Delhi	15.01.16	M/s.Neha Electricals Co.	1,69,830/-	16.02.2016	20%	Work in progress
6.	C-II	Cartage, Installation, Testing and commissioning of 4 Nos. SBB, VCB HT panels including associated work for providing HT connection at 5 Maan Songh Road.	13/11/15	M/s Laxami Electromech (P).Ltd.	3,51,640/-	11.01.16	90%	Work in progress
7.	C-II	Cartage, Installation, Testing and commissioning of 5 Nos. SBB, VCB HT panels including associated work in NDMC metering room at ASI, 24 Tilak Marg, New Delhi.	18.11.15	M/s India care	3,73,440/-	26.01.16	90%	Work in progress
8.	C-II	CITC of USS 11 KV/433, 990 KVA, providing earthing with copper plate and cartage installation of big size GS pipe earthing at Hanger No. IV (allotted to Indian Air Force) at safdarjung Airport, New Delhi	15.01.16	M/s A.B. Enterprise	4,26,540/-	24.01.16	NIL	Yet to start
9.	C-II	CITC of HT panel, P/F of battery charger unit, providing earthing system and dismantling of existing switching board at Supreme Court.	11.12.2015	M/S Naha Electrical Co.	7,29,530/-	20.02.16	85%	Work in progress.
10.	C-II	CITC of 07 Nos. SBB, VCB type HT panles at E//S/S Dalhousie Road,	16/11/2015	M/s A.B. Enterprise	7,18,220/-	16.02.16	95%	Work in progress.
11.	C-VI	Supply installation, Testing and commissioning of capacitor banks at various NDMC Sub-station.	14.12.10	M/s Energy capacitors (P) Ltd.	69,89,745/-	30.06.15	87%	13 Nos. Capacitor bank out of 15 nos. have been commissioned at Raisina Road, Raja Bazar, Keventor Dairy, Sanjay Gandhi camp,

								Trauma Centre, Netaji Nagar
12.	Prot.	Annual maintenance contract for 2 nos. SEBA-KMT German make (Model Centrix system) HT CFL locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years	13.01.15	M/s. PCI Ltd.	12,85,200/-	12.01.18 (Three Year)	36%	Annual Maintenance contract of cable fault locating van
13.	Prot.	CAMC of Motorola make wireless sets with allied accessories	27.03.15	M/s Sri Rama Telecomm. & Pvt . Ltd.	1,18,940/-	07.04.16 (One Year)	80%	Annual Maintenance contract of cable fault locating van
14.	Prot.	AMC for 2 Nos."Hagnuk" German make HTCFL equipment mounted on DL-IL-E-1245 and 4734	18.05.15	M/s. PCI Ltd.	13,19,700/-	17.05.2015 (Three year)	24%	Annual Maintenance contract of cable fault locating van
15.	M/S	Redevelopment of Kidwai Nagar East New Delhi-110023 SH: Providing & Fixing of PT,WTI & OTI for newly installed ESS at Kidwai Nagar East near South Market.	29.01.16	M/s. Neha Electrical Co.	1,35,800/-	22.02.2016	40%	Work in progress
16.	M/S	R&M of ESS in M/S area. SH: Cartage, Installation,testing and commissioning of two tier LT panels at S/S Ansari Nagar (West).	29.01.16	M/s. Neha Electrical Co.	2,08,530/-	08.03.2016	40%	Work in progress
17.	M/S	Replacement of Electric Wiring of Various (12 Nos.) Electric Sub Stations in Maintenance South Division	04.01.16	M/s. Neha Electrical Co.	14,22,775/-	11.04.2016	30%	Work in progress

16.	M/S	Supplying and fixing of water cooler for Electric Sub-Station Staff in M/S area.	18.01.16	M/s. A.B. Enterprises	2,19,994.14	25.02.2016	50%	Work in progress
-----	-----	--	----------	-----------------------	-------------	------------	-----	------------------

CE(E-II)

EE(T-II)

H.A (T-II)