

ELECTRICITY DEPARTMENT
PALIKA KENDRA, NEW DELHI


SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 100 LACS FOR THE MONTH OF MARCH -2014


S. No.	Div. Zone	NAME OF WORK	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil type transformer with dry type transformer in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s. New Delhi Traders	13,24,800/-	19.04.13 Extended upto 19.04.14	58.33%	- 15Nos. transformer replaced by firm (14 Dry type+ 1No. Oil type) - work in progress.
2.	C-I	Cartage, Installation, Testing & Commissioning of Unitized S/S 11KV/433 V, 990KVA-04 Nos. at various sites in NDMC area.	24.05.12	M/s. New Delhi Traders	9,50,400/-	23.11.12 Extended upto 31.05.13	90%	Work completed. payment to be made after ensuring Budget provision.
3.	C-II	Installation, testing & commissioning of 11 KV/5.04 MVAR, fixed type Capacitor Bank at E/S/S National Archives & Hanuman Road.	11.01.13	M/s. New Hi-tech	6,39,260/-	13.09.13	80%	Provisional extension of time granted by CE(E) w.e.f. 14.03.13
4.	C-II	Replacement of CI Poles with octagonal steel pole at Service Road front & Back side of North Avenue.	07.08.13	M/s. Bajaj Electricals Ltd.	49,79,111/-	06.12.13	15%	File in processed to obtain road cut permission & provisional extension of time is granted to firm.
5.	C-II	Cartage, installation, testing & commissioning of HT panel board including providing and fixing MS adopter box, on HT panels for converting the cable entry from bottom to top. Cartage, Installation and testing of big size GS pillars with earthing work and fire safety material at ESS Handloom Complex at Janpath Lane, New Delhi.	19.11.13	M/s. Neha Electrical Co.	7,69,650/-	28.02.14	80%	Work in progress.

6.	C-II	Cartage, Modifications, Installation, testing & Commissioning of VCB type 11 KV HT panel Electrotecnika make at E/S/S Cultural & Training Centre for Sangeet Natak Academy, Plot No.2, Joe Sen Martin Marg, Chanakya Puri, New Delhi	05.02.14	M/s. New Hi-tech	8,76,750/-	07.04.14	98%	HT Supply to be energized only from Babu Dham E/S/S due to BTU installed in C-II Div. on due date. 12.04.2014
7.	C-II	Cartage , Installation , repairing , Overhauling testing and commissioning of 11KV HT Panel - 400 AMP (OCB Type from Crompton make) at E/S/S Cement Godown, Mahadev Road	04.03.14	M/s. New Hi-tech	1,68,350/-	02.04.14	90%	Work in progress
8.	C-II	Cartage , Installation , testing and commissioning of HT Panels and shifting of existing HT Cables at 33/11 KV E/S/S Race course road and 33/11 KV E/S/S State Guest House , Chanakyapuri, New Delhi.	13.03.14	M/s. Neha Electrical Co.	3,94,360/-	21.04.14	50%	-do-
9.	C-II	Cartage , repairing ,servicing, Overhauling, installation, testing and commissioning of 01 No. 11KV HT Panel (OCB) HEL make at E/S/S Peshwa Road, New Delhi.	21.03.14	M/s. New Hi Tech.	1,66,210/-	21.03.2014	-	Work in progress
10.	C-II	Cartage , installation, testing and commissioning of 1000 KVA rating Oil type distribution transfrmer P & F Bus ducting and providing earthing etc. of E/S/S Sapru House, New Delhi.	21.03.14	M/s. New Hi Tech.	5,28,754/-	21.03.2014	40%	-do-
11.	C-II	Lying of HT XLPE cable 400 sq.mm/3c from E/S/S Mandi House and E/S/S Harish Chand Mathur Lane to propose E/S/S 11 KV Canning Lane.	06.02.14	M/s. Nav Shakti	10,47,015/-	16.02.2014	-	RD Permission not confirmed by Civil Department

12.	C-VI	Supply, installation testing and commissioning of capacitor bank at various NDMC S/S	14.12.10	M/s. Energee Capacitors (P) Ltd	69,89,745/-	13.02.14	80%	All 15 nos. capacitor banks have been received out of which 13 nos. have been installed . 6 Nos. out of 9 Nos. capacitor bank energized at S/S Raisina Road, Sanjay Camp and Keventer Dairy.
13.	M/S	N.O.W: Aug. of 11 KV S/S Pandara Park. SH: Cartage, Installation, Testing & Commissioning of Transformer including construction of transformer foundation & shed at E/S/S Pandara Park.	27.02.14	M/s. A.B. Enterprises	9,39,643/-	05.06.2014	25%	Work in progress
14.	M/S	N.O.W.: R&M of E/S/S in M/S Area. SH: Repairing of 01 No. VCB 1250 Amp. and 02 Nos. OCB 400 AMP Biecco make in Kidwai Nagar Zone.	10.03.14	M/s. National Electrical Traders	3,73,424/-	17.04.2014	65%	-do-
15.	M/S	Cartage repairing, installation, testing and commissioning of one No. Transformer, repairing of one. L.T.I/C panel 1600Amp. C&S make and improvement of protection system of 03 Nos. H.T panel and 03 Nos. Transformer at ESS IAC in Nirman Bhawan Zone.	11.03.14	M/s. A.B Enterprises	4,73,986/-	18.04.2014	20%	Work in progress
16.	M/S	Providing Hard coat ceramic coating on bus bars of 11KV Panels at various E/S/S in Kidwai Nagar Zone	18.03.14	M/s. Indsol Enterprises	4,97,974/-	25.04.2014	20%	-do-
17.	M/S	Special repair of H.T panels and Transformer in eight Nos. E/S/S in Kidwai Nagar Zone	18.03.14	M/s A.B Enterprises	9,82,534/-	25.04.2014	30%	-do-
18.	M/S	Replacement of Electric wiring of S/S Jorbagh Pump House in S/S in Nirman Bhawan Zone	14.03.14	M/s.Neha Electrical Co.	92,323/-	06.04.2014	70%	-do-

19.	M/S	Replacement of BTU'S installed at various Sub Station in M/S Area (Phase-V)	14.03.14	M/s. Sairam Traders & Engineers.	8,01,966/-	21.04.2014	40%	Work in progress
20.	M/S	Dismantling of 11 KV D.B.B 0.5 No. SSG make panels and re-erectioning the same with testing, repairing, Servicing, Commissioning and re-coupling with existing system at S/S S.P Marg in Nehru park Zone.	14.03.14	M/s.Neha Electrical Co.	4,54,425/-	21.04.2014	30%	-do-
21.	M/S	Providing Hard Coat ceramic coating on bus bar of 11 KV at various E/S/S in Nehru park zone.	13.03.14	M/s. Indsol Enterprises	4,71,764/-	20.04.2014	30%	-do-
22.	M/S	Providing Hard coat ceramic coating on bus bars of 11KV panels at various E/S/S in Nirman Bhawan Zone	11.03.14	M/s. Indsol Enterprises	4,91,004/-	18.04.2014	50%	-do-
23.	M/S	Repairing of 03 Nos. 11 KV Breaker Megawin Kirloskar, SSG make (one each) providing and fixing 03 Nos. microprocessor based relay in Nirman Bhawan zone.	18.03.14	M/s. National Trading Co.	2,61,383/-	25.04.2014	20%	-do-
24.	M/S	Repiring of 01 Nos. 11 KV VCB 800 A Areva Make HWX type at S/S 33/11KV Keventer Dairy in Nehru Park Zone.	14.03.14	M/s. National Electrical Traders	3,74,396/-	21.04.2014	20%	Work in progress


CE(E-II)


17/04/14
EE(T-II)