

ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF APRIL -2017

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Enhancement of load in M.P Flats/ Bungalows in North Avenue Area. SH: Cartage, Installation, Repairing, testing & Commissioning of HT/LT Panel . Transformer 1000KVA & earthing.	18.11.16	M/s. Control Wel Switchgears	16,79,800/-	17.01.17	75%	Work in Progress
2.	C-I	C/o Type-I, Staff Housing Complex at Babu Dham, San Martin Marg, Chanakyapuri, New Delhi. SH: Cartage, installation, testing and commissioning of 1500 KVA Oil Type Distribution transformer, HT/LT Panels providing earthing & P/F of bus ducting etc. at proposed ESS Type-I Staff Housing Complex at Babu Dham, Chanakyapuri, New Delhi.	13.12.16	M/s. Pan Electricals Pvt. Ltd.	25,49,580/-	18.05.17	60%	HT panel not available in stores. Earlier HT panels drawn against this estimate were issued for giving electric connection to the multi storey residential quarters for the staff of President Secretariat at G.Point.
3.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi. SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.	13.02.17	M/s. Control Wel Switchgears	19,40,700/-	03.02.17	30%	Work in Progress
4.	C-I	Provision for new electric connection at Udyog Bhawan, New Delhi (At President House backside) SH: Laying of U/G HT XLPE cable of size 400 sq.mm 3C including supplying and laying of HDPE pipe St.Th. Joint and indoor end termination.	12.04.17	M/s J.K Power Enterprises	22,94,767/-	20.04.17	30%	Road cutting permission under process for second feed from Vidyut Bhawan.
5.	C-I	Provision for new electric connection at Udyog Bhawan, New Delhi (At President House backside) SH: Cartage, Erection, Testing & Commissioning of Panels, metering CTPT & earthing at Udyog Bhawan, New Delhi (At President house backside).	31.03.17	M/s. Neha Electrical Co.	5,94,765/-	29.06.17	80%	Work in Progress

6.	C-I	Establishing 2 X 1600 KVA Sub-station at Pillanji Village (Under Adarsh Gram Yojna Monitored by Hon'ble MO) SH: Providing IEI and fans in the ESS Pillanji Village, New Delhi.	19.04.17	M/s. Neha Electrical Co.	1,46,657/-	11.07.17	-	Work in Progress
7.	C-II	Laying of LT cable of size 400 Sq.mm/3c from USS to newly installed GS pillar at Hanger No. IV (allotted to Indian Air Force) at Safdarjung Airport, New Delhi.	23.03.17	M/s. Creative Entrepreneurs	4,05,035/-	04.06.17	Work Yet to be start	The work likely to be completed without stipulated time.
8.	C-II	CITC of USS 11KV/433,990 KVA providing earthing with copper plate and Cartage, installation of big size GS Pillar earthing at Hanger No.-IV (allotted to Indian Air Force) at Safdarjung Airport, New Delhi.	15.01.16	M/s A.B. Enterprise	4,26,540/-	09.03.16	90%	The LT Cable laying work has been awarded to M/s. Creative Entrepreneurs vide AL No. 01/2017-18/EE(C-II)E dated 26.04.2017 and likely to be completed before 31.05.2017.
9.	C-II	CITC of 11KV HT Panels and alied work at Electric Sub-station New C-Block, Delhi High Court, New Delhi	06.10.16	M/s. Neha Electrical Co.	4,10,205/-	19.10.16	90%	NDMC work has been completed but not commissioned due to CPWD has not laid the HT Cables from NDMC Electric Sub-station to CPWD Electric Sub Station.
10.	C-II	Cartage, installation, Testing and Commissioning of 5 Nos., SBB,VCB Type HT Panels including associated work in NDMC METERING ROOM AT asi,24 Tilak Marg, New Delhi.	18.11.15	M/s. India Care	3,73,440/-	27.01.16	90%	NDMC work has been completed but not commissioned due to CPWD has not laid the HT Cables from NDMC Electric Sub-station to CPWD Electric Sub Station.
11.	C-VI	Supply installation, Testing and commissioning of capacitor banks at various NDMC Sub-station.	14.12.10	M/s Energy capacitors (P) Ltd.	69,89,745/-	30.06.15	87%	13 Nos. Capacitor bank out of 15 nos. have been commissioned at Raisina Road, Raja Bazar, Keventor Dairy, Sanjay Gandhi Camp, Trauma Centre, Netaji Nagar.
12.	Prot.	Annual maintenance contract for 2 nos. SEBA-KMT German make (Model Centrix system) HT CFL locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years	13.01.15	M/s. PCI Ltd.	12,85,200/-	12.01.18 (Three Year)	78%	Annual Maintenance contract of cable fault locating van