## ELECTRICITY DEPARTMENT-II PALIKA KENDRA, NEW DELHI

## SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF APRIL-2015

2.	-	No.
57	CI	Div. Zone
Replacement of oil filled transformer with dry type transformer in north of Rajpath & (Phase-IV) in NDMC Area. SH: Providing & Fixing of 3 Element Auxiliary Relay VAA-33 24/30 Volts DC HT Panel for Protection of Transformer & Connection of Transformer & Connection of Transformer	Replacement of oil type transformers with dry type transformers in North of Rajpath and South of Rajpath (Phase-IV)	Name of Work
25.01.11	20.04.12	Date of Awards
M/s. Ambee Engineers	M/s. New Delhi Traders	Contracting Agency
6,76,744/-	13,24,800/-	Awarded Cost
24.01.12 Extended upto 24.02.15 File sent to EOT	19.04.13 Extended upto 19.04.15	Target date of completion
88%	70.85%	% of Physical progress
Shut down at ESS New Delhi House, ESS DCM Building, ESS Gopal Dass building & ESS 31 Prithviraj Road not allowed by	1. 17 Nos. transformers replaced by firm (16 Dry type+ 1No. Oil type) 2. Shut down at ESS New Delhi House, ESS DCM Building, ESS Gopal Dass & ESS 31 Prithviraj Road were not allowed by consumer	Remarks

7.	6.	ż	4,	
Prot.	S/W	N/S	C-VI	
Annual maintenance contract for 2 nos. SEBA-KMT German make (Model Centrix system) HT CFL locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years	Supply of furniture for operational staff of various ESS under Maintenance South Division.	Replacement work SH- Replacement of BTU s installed at various S/S in M/S Area	Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV).  Supply, installation testing and commissioning of capacitor bank at various NDMC S/S	
13.01.15	27.04.15	21.04.15	20.10.11	
M/s PCI Ltd.	M/s Kendriya Bhandar	M/s Sairam Traders & Engineers	M/s. Control Wel Switchgears  M/s. Energee Capacitors (P) Ltd	
12,85,200/-	8,45,250/-	9,66,525/-	69,89,745/-	
12.01.18 (Three Year)	26.05.15	29.06.15	21.01.15	
9%	1	,	78% 87%	
Annual Maintenance contract of cable fault locating van	Work in progress	Work in progress	Shut down not provided by consumer at ESS 31, Prithvi Raj Road & ESS New Delhi House 13 Nos. capacitor banks out of 15 Nos. have been commissioned at Raisina Road, Raja Bazaar, Keventor Dairy, Sanjay Gandhi Camp, Trauma Centre Netaji Nagar and Keventer Dairy.	consumer

<u></u> Prot. CAMC of Motorola make wireless sets with 27.03.15 allied accessories M/s Sri Rama Telecomm. & Pvt . Ltd. 1,18,940/-05.04.16 (One Year) 8% Work in progress

CE(E-II)

EE(T-M)

18/05/15