

ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF AUGUST-2015

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-1	Replacement of oil type transformers with dry type transformers in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s. New Delhi Traders	13,24,800/-	19.04.13 Extended upto 19.10.15	75%	<p>1. 18 Nos. transformers replaced by firm (17 Dry type + 1 No. Oil type)</p> <p>2. Shut down at ESS DCM Building, ESS Gopal Dass & ESS 31 Prithviraj Road were not allowed by consumer.</p> <p>3. Dry type transformers carted at the following ESS for replacement:- 1) Gopal Das Bhawan-4 Nos. 2) DCM-1 No. 3) 31, Prithviraj Road-1 No.</p>

2.	C-I	Replacement of oil filled transformer with dry type transformer in north of Rajpath & (Phase-IV) in NDMC Area. SH: Providing & Fixing of 3 Element Auxiliary Relay VAA-33 24/30 Volts DC HT Panel for Protection of Transformer & connection of Transformer & Connection of HT Panel & Transformer	25.01.11	M/s. Ambee Engineers	6,76,744/-	24.01.12 Extended upto 24.08.15	90.19%	1. Shut down at ESS DCM Building, ESS Gopal Dass building & ESS 31 Prithviraj Road not allowed by consumer.
3.	C-I	Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV).	20.10.11	M/s. Control Wel Switchgears	1,32,86,000/-	Extended upto 21.07.2015	78%	1. Shut down not provided by consumer at ESS 31, Prithvi Raj Road.
4.	C-VI	Supply installation, Testing and commissioning of capacitor banks at various NDMC Sub-station.	14.12.10	M/s Energy capacitors (P) Ltd.	69,89,745/-	30.06.15	87%	13 Nos. Capacitor bank out of 15 nos. have been commissioned at Raisina Road, Raja Bazar, Keventor Dairy, Sanjay Gandhi camp, Trauma Centre Netaji Nagar
5.	Prot.	Annual maintenance contract for 2 nos. SEBA-KMT German make (Model Centrix system) HT CFL locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years	13.01.15	M/s PCI Ltd.	12,85,200/-	12.01.18 (Three Year)	18%	Annual Maintenance contract of cable fault locating van


6.	Prot.	CAMC of Motorola make wireless sets with allied accessories	27.03.15	M/s Sri Rama Telecomm. & Pvt. Ltd.	1,18,940/-	05.04.16 (One Year)	32%	Work in progress
----	-------	---	----------	------------------------------------	------------	------------------------	-----	------------------



CE(E-II)


29/09/15

EE(T-II)


29/9/15

H.A (T-II)