

**ELECTRICITY DEPARTMENT-II**  
**PALIKA KENDRA, NEW DELHI**

**SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF DECEMBER -2014**

S. No.	Div. Zone	NAME OF WORK	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil type transformers with dry type transformers in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s. New Delhi Traders	13,24,800/-	19.04.13 Extended upto 19.04.15	62.5%	- 15Nos. transformer replaced by firm (14 Dry type+ 1No. Oil type) - work in progress.
2.	C-I	Replacement of oil filled transformer with dry type transformer in north of Rajpath & (Phase-IV) in NDMC Area. SH: Providing & Fixing of 3 Element Auxiliary Relay VAA-33 24/30 Volts DC HT Panel for Protection of Transformer & connection of Transformer & Connection of HT Panel & Transformer	25.01.11	M/s. Ambee Engineers	6,76,744/-	24.01.12 Extended upto 24.02.15	82.35%	Work in progress
3.	C-I	Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV).	20.10.11	M/s. Control Wel Switchgears	1,32,86,000/-	21.01.15	78%	Work in progress
4.	C-II	Cartage, erection, testing & commissioning of 1600 KVA rating dry type distribution transformers, providing earthing & P/F of bus ducting etc at ESS CRIS, Chankya Puri, New Delhi	16.10.14	M/s. Neha Electrical Co.	13,04,140/-	24.12.14	90%	Work in progress
5.	C-II	Cartage, Installation, Testing and Commissioning of HT Panels, P/F of battery charger unit and providing earthing system for release of HT Connection to YMCA, Jai Singh Road, New Delhi.	27.11.14	M/s. A.B. Enterprises	4,64,142/-	04.01.15	80%	Shut down awaited
6.	C-II	Cartage, Installation, Testion and commissioning of SMC feeder pollar at	11.12.14	M/S. Laxmi Electromech Pvt.	5,86,800.00	19.01.15	50%	Work in progress

		various places near damage old GS pillar and SITC of AMC small pillar in Sector-II in DIZ area, Gole Market		Ltd.				
7.	C-II	Cartage, Installation, Servicing and repairing with Testing and Commissioning of 2 Nos. 1000KVA old oil type transformer with RCC foundation and providing and fixing WTI ,OTI relay and 1600 Amp Bus Trucking and permanent Shades made of GI Sheets, Angle and wire Mesh at Cross Riad No, Africa Avenue, Sarojini Nagar, New Delhi.	29.12.14	M/s. A.B Enerprises	14,44,600	24.02.15	-	Work recently awarded
8.	C-VI	Supply, installation testing and commissioning of capacitor bank at various NDMC S/S	21.12.10	M/s. Energee Capacitors (P) Ltd	69,89,745/-	31.12.14	87%	13 Nos. capacitor banks out of 15 Nos. have been commissioned at Raisina Road, Raja Bazaar, Sanjay Gandhi Camp, Trauma Centre Netaji Nagar and Keventer Dairy.
9.	Prot.	Annual Maintenance contract for servicing & maintenance of " Hagenuk" German make HT cable fault locating equipment fitted on van No.DL-IL-E-1245 & DL-IL-E-4734	28.03.14	M/s. PCI Ltd	4,97,093/-	31.03.15	72%	Annual Maintenance contract of cable fault locating van

*AF*  
8.1.15  
CE(E-II)

*Chand*  
09/01/15  
EE(T-II)

*h*  
H.A.(T-II)