

ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF AUGUST -2014

S. No.	Div. Zone	NAME OF WORK	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil type transformers with dry type transformers in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s. New Delhi Traders	13,24,800/-	19.04.13 Extended upto 19.10.14	62.5%	- 15Nos. transformer replaced by firm (14 Dry type+ 1No. Oil type) - work in progress.
2.	C-I	Cartage, Installation, Testing & Commissioning of Unitized S/S 11KV/433 V, 990KVA-04 Nos. at various sites in NDMC area.	24.05.12	M/s. New Delhi Traders	9,50,400/-	23.11.12 Extended upto 31.05.14	90%	USS has been handed over to the C-II Division.
3.	C-I	Replacement of oil filled transformer with dry type transformer in north of Rajpath & (Phase-IV) in NDMC Area. SH: Providing & Fixing of 3 Element Auxiliary Relay VAA-33 24/30 Volts DC HT Panel for Protection of Transformer & connection of Transformer & Connection of HT Panel & Transformer	25.01.11	M/s. Ambee Engineers	6,76,744/-	24.01.12 Extended upto 24.08.14	82.35%	Work in progress
4.	C-II	Installation, testing & commissioning of 11 KV/5.04 MVAR, fixed type Capacitor Bank at E/S/S National Archives & Hanuman Road.	14.01.13	M/s. New Hi-tech	6,39,260/-	13.03.13	82%	Provisional extension of time granted by CE (E) w.e.f. 14.03.13
5.	C-II	Replacement of CI Poles with octagonal steel pole at Service Road front & Back side of North Avenue.	07.08.13	M/s. Bajaj Electricals Ltd.	49,79,111/-	06.12.13	70%	Provisional extension of time is granted to firm till 06.09.14.

6.	C-VI	Supply, installation testing and commissioning of capacitor bank at various NDMC S/S	21.12.10	M/s. Energee Capacitors (P) Ltd	69,89,745/-	31.12.14	87%	13 Nos. capacitor banks out of 15 nos. have been commissioned at Raisina Road, Raja Bazaar, Sanjay Gandhi Camp, Trauma Centre Netaji Nagar and Keverter Dairy.
7.	Prot.	Annual Maintenance contract for servicing & maintenance of " Hagenuk " German make HT cable fault locating equipment fitted on van No.DL-IL-E-1245 & DL-IL-E-4734	28.03.14	M/s. PCI Ltd	4,97,093/-	31.03.15	40%	Annual Maintenance contract of cable fault locating van
8.	Prot.	AMC for 2Nos. SEBA-KMT German Make(Model Centrix System) HT Cable fault locating equipment mounted on vehicle No. DL-IL-K-9260 & DL-IL-K-9261.	20.11.13	-do-	4,84,100/-	06.09.14	92%	-do-
9.	M/S	Redevelopment of Kidwai Nagar East, New Delhi-23(Deposit Work). SH: Dismantling, Cartage, Installation, Testing & Commissioning of HT/LT panels, Transformers etc. for shifting of ESS Saldarjung Flyover.	27.08.14	M/s.A.B. Enterprises	4,98,447/-	05.10.14	-	-


CE(E-II)


EE(T-II)


HA(T-II)