


ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI


SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF OCTOBER-2015

| S. No. | Div. Zone | Name of Work | Date of Awards | Contracting Agency | Awarded Cost | Target date of completion | % of Physical progress | Remarks |
|--------|-----------|--|----------------|------------------------------|---------------|---------------------------------------|------------------------|--|
| 1. | C-I | Replacement of oil type transformers with dry type transformers in North of Rajpath and South of Rajpath (Phase-IV) | 20.04.12 | M/s. New Delhi Traders | 13,24,800/- | 19.04.13 Extended upto 19.10.15 | 75% | 1. 18 Nos. transformers replaced by firm (17 Dry type+ 1No. Oil type) 2. Shut down at ESS DCM Building, ESS Gopal Dass & ESS 31 Prithviraj Road were not allowed by consumer. 3. Dry type transformers carted at the following ESS for replacement:- 1)Gopal Das Bhawan-4 Nos. 2)DCM-1 No. 3)31,Prithviraj Road-1 No. |
| 2. | C-I | Replacement of oil filled transformer with dry type transformer in north of Rajpath & (Phase-IV) in NDMC Area. SH: Providing & Fixing of 3 Element Auxiliary Relay VAA-33 24/30 Volts DC HT Panel for Protection of Transformer & connection of Transformer & Connection of HT Panel & Transformer | 25.01.11 | M/s. Ambee Engineers | 6,76,744/- | 24.01.12 Extended upto 24.08.15 | 90.19% | 1. Shut down at ESS DCM Building, ESS Gopal Dass building & ESS 31 Prithviraj Road not allowed by consumer. |
| 3. | C-I | Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV). | 20.10.11 | M/s. Control Wel Switchgears | 1,32,86,000/- | Extended upto 21.07.2015 | 78% | Shut down not provided by consumer at ESS 31, Prithvi Raj Road. |

| | | | | | | | | |
|----|-------|---|----------|------------------------------------|-------------|----------------------------|-----|--|
| 4. | C-VI | Supply installation, Testing and commissioning of capacitor banks at various NDMC Sub-station. | 14.12.10 | M/s Energy capacitors (P) Ltd. | 69,89,745/- | 30.06.15 | 87% | 13 Nos. Capacitor bank out of 15 nos. have been commissioned at Raisina Road, Raja Bazar, Keventor Dairy, Sanjay Gandhi camp, Trauma Centre Netaji Nagar |
| 5. | Prot. | Annual maintenance contract for 2 nos. SEBA-KMT German make (Model Centrix system) HT CFL locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years | 13.01.15 | M/s. PCI Ltd. | 12,85,200/- | 12.01.18 (Three Year) | 27% | Annual Maintenance contract of cable fault locating van (yearly progress) |
| 6. | Prot. | CAMC of Motorola make wireless sets with allied accessories | 27.03.15 | M/s Sri Rama Telecomm. & Pvt. Ltd. | 1,18,940/- | 07.04.16 (One Year) | 56% | Work in progress |
| 7. | Prot. | AMC for 2 Nos."Hagnuk" German make HTCFL equipment mounted on DL-IL-E-1245 and 4734 | 18.05.15 | M/s. PCI Ltd. | 13,19,700/- | 17.05.2015 (Three year) | 15% | Annual Maintenance contract of cable fault locating van |
| 8. | M/S | Augmentation work SH: Providing and fixing Aluminum Bus Trunking 2500 Amp. for 03 Nos. Transformers at S/S I-Block Sarojini Nagar. | 05.10.15 | M/s Control Wel Switchgear | 12,16,500/- | 03.12.15 | 60% | Work in progress |


CE(E-II)


EE(T-II)


H.A (T-II)