

ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF FEBRUARY-2015

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil type transformers with dry type transformers in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s. New Delhi Traders	13,24,800/-	19.04.13 Extended upto 19.04.15	66.66%	- 16 Nos. transformer replaced by firm (15 Dry type+ 1No. Oil type) Shut down at ESS 31, Pritvi Raj is in progress..
2.	C-I	Replacement of oil filled transformer with dry type transformer in north of Rajpath & (Phase-IV) in NDMC Area. SH: Providing & Fixing of 3 Element Auxiliary Relay VAA-33 24/30 Volts DC HT Panel for Protection of Transformer & connection of Transformer & Connection of HT Panel & Transformer	25.01.11	M/s. Ambee Engineers	6,76,744/-	24.01.12 Extended upto 24.02.15	84.31%	Shut down at ESS 31, Prithvi Raj is in progress
3.	C-I	Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV).	20.10.11	M/s. Control Wel Switchgears	1,32,86,000/ -	21.01.15	78%	Shut down at ESS 31, Prithvi Raj is in Progress

4.	C-II	Cartage, Installation, Testing and Commissioning of HT Panels, P/F of battery charger unit and providing earthing system for release of HT Connection to YMCA, Jai Singh Road, New Delhi.	27.11.14	M/s. A.B. Enterprises	4,64,142/-	04.01.15	80%	Shut down awaited
5.	C-II	Cartage, Installation, Servicing and repairing with Testing and Commissioning of 2 Nos. 1000KVA old oil type transformer with RCC foundation and providing and fixing WTI, OTI relay and 1600 Amp Bus Trucking and permanent Shades made of GI Sheets, Angle and wire Mesh at Cross Riad No, Africa Avenue, Sarojini Nagar, New Delhi.	29.12.14	M/s. A.B Enterprises	14,44,600/-	24.02.15	95%	Work in progress
6.	C-II	Cartage, Installation, testing and commissioning of 03 Nos. SBB, VCN type HT panels including associated work in NDMC metering room at Malaysia Embassy and repairing, overhauling and testing of one No. old 400A, OCN type HT panel, HEL make at E/S/S Nehru Park.	18.02.15	M/s. India Care	3,28,910/-	02.03.15	90%	Work in progress
7.	C-VI	Supply, installation testing and commissioning of capacitor bank at various NDMC S/S	21.12.10	M/s. Energee Capacitors (P) Ltd	69,89,745/-	31.03.15	87%	13 Nos. capacitor banks out of 15 Nos. have been commissioned at Raisina Road, Raja Bazaar, Sanjay Gandhi Camp, Trauma Centre Netaji Nagar and Keventer Dairy.

8.	Prot.	Annual Maintenance contract for servicing & maintenance of "Hagenuk" German make HT cable fault locating equipment fitted on van No.DL-IL-E-1245 & DL-IL-E-4734	28.03.14	M/s. PCI Ltd	4,97,093/-	31.03.15	88%	Annual Maintenance contract of cable fault locating van
9.	M/S	R&M of ESS in M/S Area. SH: Special Repair of H.T/L/T. Panels and Transformer in Nine Nos. ESS in Kidwai Nagar Zone.	19.01.15	M/s. A.B Enterprises	9,99,920/-	15.03.15	40%	Work in progress
10.	M/S	Redevelopment of Kidwai Nagar East, New Delhi SH. Dismantling, Cartage, Installation, Testing and Commissioning of HT/LT Panels, Transformers etc. for providing Temporary ESS near South Market Kidwai Nagar East.	02.02.15	M/s. Neha Electrical co.	9,87,098/-	28.03.15	70%	Work in progress

Handwritten signature and date
16/3/15

CE(E-II)

Handwritten signature and date
16/03/15

EE(T-II)

Handwritten signature and date
16/3/15

HA(T-II)