

ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF MARCH-2015

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Replacement of oil type transformers with dry type transformers in North of Rajpath and South of Rajpath (Phase-IV)	20.04.12	M/s. New Delhi Traders	13,24,800/-	19.04.13 Extended upto 19.04.15	70.85%	17 Nos. transformers replaced by firm (16 Dry type+ 1No. Oil type)
2.	C-I	Replacement of oil filled transformer with dry type transformer in north of Rajpath & (Phase-IV) in NDMC Area. SH: Providing & Fixing of 3 Element Auxiliary Relay VAA-33 24/30 Volts DC HT Panel for Protection of Transformer & connection of Transformer & Connection of HT Panel & Transformer	25.01.11	M/s. Ambee Engineers	6,76,744/-	24.01.12 Extended upto 24.02.15 File sent to EOT	88%	-
3.	C-I	Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV).	20.10.11	M/s. Control Wel Switchgears	1,32,86,000/-	21.01.15	78%	-
4.	C-II	Cartage, Installation, Testing and Commissioning of HT Panels, P/F of battery charger unit and providing earthing system for release of HT Connection to YMCA, Jai Singh Road, New Delhi.	27.11.14	M/s. A.B. Enterprises	4,64,142/-	04.01.15	80%	Shut down awaited

5.	C-VI	Supply, installation testing and commissioning of capacitor bank at various NDMC S/S	21.12.10	M/s. Energee Capacitors (P) Ltd	69,89,745/-	31.03.15	87%	13 Nos. capacitor banks out of 15 Nos. have been commissioned at Raisina Road, Raja Bazaar, Sanjay Gandhi Camp, Trauma Centre Netaji Nagar and Keventer Dairy.
6.	M/S	R&M of ESS in M/S Area. SH: Repairing of 08 Nos. OCBs Biecco make 400 Amp. In Kidwai Nagar Zone	12.03.15	M/s. Noor Electrical Corporation	4,89,140	05.04.15	80%	Work in progress
7.	M/S	R&M of ESS in M/S Area. SH. Repairing of 11 KV H.T. OCBs 07 Nos. of Biecco make 400 Amp. at S/S Circular Road in Nehru Park Zone.	12.03.15	M/s. National Electrical Traders	4,87,156/-	08.04.15	70%	Work in progress
8.	M/S	R&M of ESS in M/S Area. SH. Repairing of 05 Nos. 11 KV SSG make OCBs (400 A) at various Electric Sub-Station in Nehru Park Zone.	10.03.15	M/s. National Trading Co.	4,80,364/-	08.04.15	70%	Work in progress

AVS
16.4.15
CE(E-II)

Sheep
15/04/15
EE(T-II)

15/4/15
Sr.Asstt. (T-II)